

Addington Track Remediation Works

UPDATE : Week 1

This Week

- establishment of plant & equipment onsite - induction of contract staff
- removal of track sand
- stockpiling & sieving of clean reusable sand
- removal & stockpiling of contaminated sand and geofabric for dumping offsite
- identification of base inconsistencies
- removal of existing perimeter subsurface drain
- minor irrigation decommissioning
- decommissioning & removal of 645m starting boxes and concrete slab
- sweeping of exposed basecourse



This Coming Week

- surveyor on track Monday - surveying of base contours & plinths - establish GPS program
- receive new GPS program for use of base and surface
- delivery of top up track sand
- delivery of basecourse material for reinstatement of base
- ordering & supply of new drainage pipe & fittings
- ordering & delivery of new geofabric
- bucket blending onsite of reusable and new track sand
- commence reinstatement of basecourse - includes GPS grading
- reinstate & compact former subsurface drainage trench
- preparation & installation of new outer concrete plinth to reinstate curve of track in the vicinity of the old 645m start

