

# Addington Track Remediation Works

## UPDATE : Week 3

Monday 08 July - Saturday 13 July 2024

### This Week

- final grading of basecourse to design
- surveyor ontrack to survey base to ensure reinstated to design specification
- new concrete kerb boxed and installed
- formwork and pouring of new 525m start slab
- install & commissioning of new SafeChase lure
- geofabric installed
- track sand reinstated to 10mm above design specification
- removal of contaminated sand and geofabric for dumping offsite
- removal of concrete & asphalt for dumping offsite
- landscaping surrounding new 525m slab to meet harness requirements
- removal of excess track sand into sand bin
- reinstatement of pad area behind 295m start



### This Coming Week

- consolidation of track sand - water applications & wheel rolling
- topping of track sand as required
- manufacturing of new 525m shelter mounts
- servicing of track irrigation system
- general cleaning around track
- track maintenance implement attention

