

Invercargill Track Remediation Works

UPDATE : Week 2

Monday 4 November - Saturday 9 November 2024

This Week

- excavation & removal of contaminated track sand layer
- removal of track sand off site
- replacement & reinstatement of damaged or compromised exposed geotextile fabric
- installation of new timber internal plinth to design grades & levels
- decompaction (milling) of exposed existing subgrade
- supply & placement of new specified Oreti sand
- testing & analysis of new imported Oreti sand
- blending of sand profile
- initial rough grading & levelling of track sand to design grades & levels
- reinstatement of timing cable @ 457m start
- installation of subsurface drain @ 457m start
- consolidation



This Coming Week

- supply & placement of new specified Oreti sand
- testing & analysis of new imported Oreti sand
- blending of sand profile
- final grading & levelling of track sand to design grades & levels
- ongoing consolidation
- establishment of new concrete slab for tractor access

