

Manawatu Track Remediation Works

UPDATE : Week 1

Monday 7 October - Saturday 12 October 2024

This Week

- receipt of pre works site survey
- establishment of plant & equipment onsite - induction of contract staff
- removal of track sand
- stockpiling & manual bucket sieving of clean reusable sand
- removal & stockpiling of contaminated sand and geofabric for dumping offsite
- identification of base inconsistencies
- surveying of exposed basecourse layer
- reinstatement of basecourse to design grades
- installation of harness conduit
- commence installation & reinstatement of bidim fabric & track sand



This Coming Week

- continue & complete reinstatement of bidim fabric and track sand
- delivery of top up track sand
- ongoing consolidation of track sand
- initial grading of track surface
- surveying of track surface (initial grades & levels)
- power harrowing of track surface
- consolidation
- audit of track infrastructure (lure, irrigation & starting boxes)
- reinstatement of surrounding site

