

Invercargill Track Remediation Works

UPDATE : Week 1

Tuesday 29 October - Saturday 2 November 2024

This Week

- establishment on site
- excavation & removal of contaminated track sand layer
- removal of track sand off site
- exposing of existing internal timber plinth
- identification of profile sand depth inconsistencies
- identification of damaged or compromised geotextile fabric within profile
- onsite meeting with surveyor & contractor regarding design grades
- irrigation system audit



This Coming Week

- replacement & reinstatement of damaged or compromised exposed geotextile fabric
- installation of new timber internal plinth to design grades & levels
- decompaction (milling) of exposed existing subgrade
- supply & placement of new specified Oreti sand
- testing & analysis of new imported Oreti sand
- blending of sand profile
- initial rough grading & levelling of track sand to design grades & levels
- consolidation